

Communication Document IPA - 4 Week Lookahead



GREEN: Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

YELLOW: Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

RED: Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

CURRENT WEEK: Week of 07-30-2018

| Construction Activity Description | Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below) | | | Dates (beginning and end) When Construction Activity Will Occur |
|---|--|--------|-----|--|
| | Green | Yellow | Red | |
| Install West Site Utilities | | | X | Start Date: 07/30/2018 End Date: 08/03/2018 |
| Building B Stair B1 Masonry | | X | | Start Date: 07/30/2018 End Date: 08/03/2018 |
| Building B Level 1 MEP Rough-in | | X | | Start Date: 07/30/2018 End Date: 08/03/2018 |
| Building B Level 2 MEP Rough-In | | X | | Start Date: 07/30/2018 End Date: 08/03/2018 |
| Building B Level 4 Framing | | X | | Start Date: 07/03/2018 End Date: 08/04/2018 |
| Building B Tyvek/Window Blocking/ Window Installation | | X | | Start Date: 07/30/2018 End Date: 08/03/2018 |
| Building A Steel Erection | | X | | Start Date: 07/30/2018 End Date: 08/03/2018 |
| Building C Stair/Elevator Masonry | | X | | Start Date: 07/30/2018 End Date: 08/03/2018 |
| Building C Level 1 Framing | | X | | Start Date: 07/30/2018 End Date: 08/03/2018 |
| Structural Steel Installation | | X | | Start Date: 07/30/2018 End Date: 08/03/2018 |

SECOND WEEK: Week of 08-06-2018

| Construction Activity Description | Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions) | | | Dates (beginning and end) When Construction Activity Will Occur |
|---|--|--------|-----|--|
| | Green | Yellow | Red | |
| Install West Site Utilities | | | X | Start Date: 08/06/2018 End Date: 08/10/2018 |
| Building B Brick Veneer | | X | | Start Date: 08/06/2018 End Date: 08/10/2018 |
| Building B Level 4 Framing | | X | | Start Date: 08/06/2018 End Date: 08/10/2018 |
| Building B Roof Installation | | X | | Start Date: 08/10/2018 End Date: 08/10/2018 |
| Building B Tyvek/Window Blocking/ Window Installation | | X | | Start Date: 08/06/2018 End Date: 08/10/2018 |
| A-B Basin Installation | | | X | Start Date: 08/06/2018 End Date: 08/10/2018 |
| Building A Structural Steel | | X | | Start Date: 08/06/2018 End Date: 08/10/2018 |
| Structural Steel Installation | | X | | Start Date: 08/06/2018 End Date: 08/10/2018 |
| Building C Level 2 Framing | | X | | Start Date: 08/06/2018 End Date: 08/10/2018 |

THIRD WEEK: Week of 08-13-2018

| Construction Activity Description | Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions) | | | Dates (beginning and end) When Construction Activity Will Occur |
|-----------------------------------|--|---|--|--|
| | | | | |
| Building B Brick Veneer | | X | | Start Date: 08/13/2018 End Date: 08/17/2018 |
| Building B Roof Installation | | X | | Start Date: 08/13/2018 End Date: 08/17/2018 |
| Building B Tyvek Installation | | X | | Start Date: 08/13/2018 End Date: 08/17/2018 |
| Building A Structural Steel | | X | | Start Date: 08/13/2018 End Date: 08/17/2018 |
| Building A Slab on Metal Deck | | X | | Start Date: 08/15/2018 End Date: 08/17/2018 |
| Building C Level 2 Framing | | X | | Start Date: 08/13/2018 End Date: 08/17/2018 |
| Building C Elevator Lobby Steel | | X | | Start Date: 08/13/2018 End Date: 08/17/2018 |

FOURTH WEEK: Week of 08-20-2018

| Construction Activity Description | Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions) | | | Dates (beginning and end) When Construction Activity Will Occur |
|-----------------------------------|--|---|---|--|
| | | | | |
| Meter Vault Installation | | | X | Start Date: 08/20/2018 End Date: 08/24/2018 |
| Building B Brick Veneer | | X | | Start Date: 08/20/2018 End Date: 08/24/2018 |
| Building A Level 2 Framing | | X | | Start Date: 08/20/2018 End Date: 08/24/2018 |
| Building C Level 2 Framing | | X | | Start Date: 08/20/2018 End Date: 08/24/2018 |
| Building C Elevator Lobby Steel | | X | | Start Date: 08/20/2018 End Date: 08/24/2018 |