

Communication Document IPA - 4 Week Lookahead



GREEN: Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

YELLOW: Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

RED: Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

CURRENT WEEK: Week of 08-06-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
			X	
Install West Site Utilities			X	Start Date: 08/06/2018 End Date: 08/10/2018
Building A Structural Steel		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building B Level 4 Framing		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building B Tyvek/Window Blocking/ Window Installation		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building B MEP Rough – Ins		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building B Stair Installation		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building B Stair Towers		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building C Foundations		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building C Backfill Foundations			X	Start Date: 08/06/2018 End Date: 08/10/2018
Building C Level 1 & 2 Framing		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building C Stair Towers		X		Start Date: 08/06/2018 End Date: 08/10/2018

SECOND WEEK: Week of 08-13-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
			X	
A-B Basin Installation			X	Start Date: 08/13/2018 End Date: 08/17/2018
Install West Site Utilities		X		Start Date: 08/13/2018 End Date: 08/17/2018
Building A SOMD Pour Preparation		X		Start Date: 08/13/2018 End Date: 08/17/2018
Building B Roof Installation		X		Start Date: 08/13/2018 End Date: 08/17/2018
Building B Tyvek/Window Blocking/ Window Installation		X		Start Date: 08/13/2018 End Date: 08/17/2018
Building B Brick Veneer		X		Start Date: 08/13/2018 End Date: 08/17/2018
Building B Metal Panel Install		X		Start Date: 08/13/2018 End Date: 08/17/2018
Building B MEP Rough – Ins		X		Start Date: 08/13/2018 End Date: 08/17/2018
Building C Level 1 and 2 Framing		X		Start Date: 08/13/2018 End Date: 08/17/2018

Communication Document IPA - 4 Week Lookahead



Building C CMU Stair Towers		X		Start Date: 08/13/2018 End Date: 08/17/2018
Building C Underground MEP			X	Start Date: 08/13/2018 End Date: 08/17/2018

THIRD WEEK: Week of 08-20-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
A-B Basin Installation			X	Start Date: 08/20/2018 End Date: 08/24/2018
Install West Site Utilities			X	Start Date: 08/20/2018 End Date: 08/24/2018
Building A SOMD Pour		X		Start Date: 08/20/2018 End Date: 08/24/2018
Building A Level 2 Framing		X		Start Date: 08/20/2018 End Date: 08/24/2018
Building A Stair Install		X		Start Date: 08/20/2018 End Date: 08/24/2018
Building B Tyvek/Window Blocking/ Window Installation		X		Start Date: 08/20/2018 End Date: 08/24/2018
Building B Brick Veneer		X		Start Date: 08/20/2018 End Date: 08/24/2018
Building B MEP Rough – Ins		X		Start Date: 08/20/2018 End Date: 08/24/2018
Building C Level 2 Framing		X		Start Date: 08/20/2018 End Date: 08/24/2018
Building C Underground MEP			X	Start Date: 08/20/2018 End Date: 08/24/2018

FOURTH WEEK: Week of 08-27-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Building A Level 2 and 3 Framing		X		Start Date: 08/27/2018 End Date: 08/31/2018
Building A Stair Install		X		Start Date: 08/27/2018 End Date: 08/31/2018
Building A Elevator Steel		X		Start Date: 08/27/2018 End Date: 08/31/2018
Building B Roofing		X		Start Date: 08/27/2018 End Date: 08/31/2018
Building B Metal Panel Install		X		Start Date: 08/27/2018 End Date: 08/31/2018
Building B Brick Install				Start Date: 08/27/2018 End Date: 08/31/2018
Building B Tyvek/Window Blocking/ Window Installation				Start Date: 08/27/2018 End Date: 08/31/2018
Building C Level 2 and 3 Framing				Start Date: 08/27/2018 End Date: 08/31/2018