

# Communication Document IPA - 4 Week Lookahead



**GREEN:** Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

**YELLOW:** Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

**RED:** Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

## CURRENT WEEK: Week of 04-16-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
Installation of South Storm line.			X	Start Date: 04/16/2018 End Date: 04/20/2018
Form/Pour/Strip Foundation Walls and Footings for Building B		X		Start Date: 04/16/2018 End Date: 04/20/2018
Rework North Storm Line			X	Start Date: 04/17/2018 End Date: 04/20/2018
MEP Underground Installation		X		Start Date: 04/16/2018 End Date: 04/20/2018
Form/Pour/Strip Foundation Walls and Footings for Building A		X		Start Date: 04/16/2018 End Date: 04/17/2018
Form/Pour/Strip Foundation Walls and Footings for Building C		X		Start Date: 04/16/2018 End Date: 04/17/2018
Building B Elevator/Stair Masonry		X		Start Date: 04/17/2018 End Date: 04/18/2018
Building A Elevator/Stair Masonry		X		Start Date: 04/19/2018 End Date: 04/20/2018

## SECOND WEEK: Week of 04-23-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Installation of Underground Storm Piping/Structures			X	Start Date: 04/23/2018 End Date: 04/27/2018
MEP Underground Installation		X		Start Date: 04/23/2018 End Date: 04/27/2018
Form/Pour/Strip Foundation Walls and Footings for Building A		X		Start Date: 04/23/2018 End Date: 04/24/2018
Form/Pour/Strip Foundation Walls and Footings for Building C		X		Start Date: 04/23/2018 End Date: 04/24/2018
Building B Elevator/Stair Masonry		X		Start Date: 04/23/2018 End Date: 04/27/2018
Stormtech Basin Install			X	Start Date: 04/25/2018 End Date: 04/27/2018

Communication Document IPA - 4 Week Lookahead



THIRD WEEK: Week of 04-30-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
MEP Underground Installation		X		Start Date: 04/23/2018 End Date: 04/27/2018
Building B Final Grading/Compaction			X	Start Date: 05/02/2018 End Date: 05/03/2018
Building B Elevator/Stair Masonry		X		Start Date: 04/30/2018 End Date: 05/04/2018
Form/Pour/Strip Foundation Walls and Footings for Building A		X		Start Date: 04/30/2018 End Date: 05/04/2018
Stormtech Basin Install			X	Start Date: 04/30/2018 End Date: 05/02/2018

FOURTH WEEK: Week of 05-07-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
MEP Underground Installation		X		Start Date: 05/07/2018 End Date: 05/11/2018
Begin Duke Transformer Installation		X		Start Date: 05/07/2018 End Date: 05/11/2018
Form/Pour/Strip Foundation Walls and Footings for Building C		X		Start Date: 05/07/2018 End Date: 05/11/2018
Building B Slab on Grade		X		Start Date: 04/07/2018 End Date: 05/11/2018

