

Communication Document IPA - 4 Week Lookahead



GREEN: Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

YELLOW: Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

RED: Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

CURRENT WEEK: Week of 02-05-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
Site Utility Work (Including Removal Existing Storm Line) This will take place along North side of sidewalk near Birck.			X	Start Date:02/08/2018 End Date:02/10/2018
Finalize Topsoil Removal		X		Start Date: 02/05/2018 End Date: 02/10/2018
MEP Trailer Mobilization		X		Start Date: 02/05/2018 End Date: 02/10/2018
Start Footing Excavation for Building B			X	Start Date: 02/05/2018 End Date: 02/10/2018
Pour Mat Slab for Building B		X		Start Date: 02/10/2018 End Date: 02/10/2018

SECOND WEEK: Week of 02-12-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Pouring Concrete Footings for Building B		X		Start Date: 02/12/2018 End Date: 02/10/2018
Site Utility Work			X	Start Date: 02/02/2018 End Date: 02/10/2018
Building B Foundation Layout		X		Start Date: 02/02/2018 End Date: 02/10/2018
Building B Foundation Excavation			X	Start Date: 02/02/2018 End Date: 02/10/2018
Finalize Electrical Hookups		X		Start Date: 02/02/2018 End Date: 02/10/2018

THIRD WEEK: Week of 02-19-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Building B Footings and Foundation Walls		X		Start Date: 02/19/2018 End Date: 02/23/2018
MEP Sleeve Installation in Foundation Walls		X		Start Date: 02/19/2018 End Date: 02/23/2018
Site Utility Work			X	Start Date: 02/29/2018 End Date: 02/23/2018

FOURTH WEEK: Week of 02-26-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Building B Footings and Foundation Walls		X		Start Date: 02/26/2018 End Date: 03/02/2018
MEP Sleeve Installation in Foundation Walls		X		Start Date: 02/26/2018 End Date: 03/02/2018
Site Utility Work			X	Start Date: 02/26/2018 End Date: 03/20/2018