

# Communication Document IPA - 4 Week Lookahead



**GREEN:** Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

**YELLOW:** Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

**RED:** Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

## CURRENT WEEK: Week of 07-23-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Backfill Foundations and Storm Structures			X	Start Date: 07/23/2018 End Date: 07/26/2018
Building B Level 1 MEP Rough-in		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building B Level 2 MEP Rough-in		X		Start Date: 07/27/2018 End Date: 07/27/2018
Building B Level 3 Framing		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building B Level 4 Framing		X		Start Date: 07/26/2018 End Date: 07/27/2018
Building B Stair B1 Masonry		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building A Structural Steel Install		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building C Stair/Elevator Tower Masonry		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building C Final Slab On Grade Pour		X		Start Date: 07/27/2018 End Date: 07/27/2018
Building C Level 1 Framing		X		Start Date: 07/23/2018 End Date: 07/27/2018

## SECOND WEEK: Week of 07-30-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Install West Site Utilities			X	Start Date: 07/30/2018 End Date: 08/03/2018
Building B Stair B1 Masonry		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building B Level 1 MEP Rough-in		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building B Level 2 MEP Rough-In		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building B Level 4 Framing		X		Start Date: 07/03/2018 End Date: 08/04/2018
Building B Tyvek/Window Blocking/ Window Installation		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building A Steel Erection		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building C Stair/Elevator Masonry		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building C Level 1 Framing		X		Start Date: 07/30/2018 End Date: 08/03/2018
Structural Steel Installation		X		Start Date: 07/30/2018 End Date: 08/03/2018

Communication Document IPA - 4 Week Lookahead



**THIRD WEEK:** Week of 08-06-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Install West Site Utilities			X	Start Date: 08/06/2018 End Date: 08/10/2018
Building B Brick Veneer		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building B Level 4 Framing		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building B Roof Installation		X		Start Date: 08/10/2018 End Date: 08/10/2018
Building B Tyvek/Window Blocking/ Window Installation		X		Start Date: 08/06/2018 End Date: 08/10/2018
A-B Basin Installation			X	Start Date: 08/06/2018 End Date: 08/10/2018
Building A Structural Steel		X		Start Date: 08/06/2018 End Date: 08/10/2018
Structural Steel Installation		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building C Level 2 Framing		X		Start Date: 08/06/2018 End Date: 08/10/2018

**FOURTH WEEK:** Week of 08-13-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Building B Brick Veneer		X		Start Date: 08/13/2018 End Date: 08/17/2018
Building B Roof Installation		X		Start Date: 08/13/2018 End Date: 08/17/2018
Building A Structural Steel		X		Start Date: 08/13/2018 End Date: 08/17/2018
Building C Level 2 Framing		X		Start Date: 08/13/2018 End Date: 08/17/2018
Building C Elevator Lobby Steel		X		Start Date: 08/13/2018 End Date: 08/17/2018