

Communication Document IPA - 4 Week Lookahead



GREEN: Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)
YELLOW: Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)
RED: Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

CURRENT WEEK: Week of 03-12-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Install Deep Storm on North Side of Site			X	Start Date: 03/12/2018 End Date: 03/16/2018
Install Sanitary on South Side of Site			X	Start Date: 03/12/2018 End Date: 03/16/2018
Form and Pour Footings and Foundation Walls for Building B		X		Start Date: 03/12/2018 End Date: 03/16/2018
MEP Underground Installation		X		Start Date: 03/12/2018 End Date: 03/16/2018
Install Utility Poles for Cameras and Site Lighting		X		Start Date: 03/14/2018 End Date: 03/16/2018
Ongoing Backfill Operations			X	Start Date: 03/12/2018 End Date: 03/16/2018
Mat Slab Excavation for Building A			X	Start Date: 03/12/2018 End Date: 03/12/2018
Pour Mat Slab for Building A		X		Start Date: 03/16/2018 End Date: 03/16/2018
Compaction along South of Site (Heavy Vibrations Near Birck)			X	Start Date: 03/12/2018 End Date: 03/16/2018

SECOND WEEK: Week of 03-19-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Install Deep Storm on North Side of Site			X	Start Date: 03/19/2018 End Date: 03/20/2018
MEP Underground Installation			X	Start Date: 03/19/2018 End Date: 03/23/2018
Form and Pour Footings and Foundation Walls for Building B		X		Start Date: 03/19/2018 End Date: 03/23/2018
Install Conduit for South East Transformer		X		Start Date: 03/19/2018 End Date: 03/23/2018
Ongoing Backfill Operations		X		Start Date: 03/20/2018 End Date: 03/23/2018
Foundation Excavation for Building A			X	Start Date: 03/19/2018 End Date: 03/21/2018
Form and Pour Foundation Footings Building A		X		Start Date: 03/21/2018 End Date: 03/23/2018

Communication Document IPA - 4 Week Lookahead



THIRD WEEK: Week of 03-26-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Foundation Excavation for Building A			X	Start Date: 03/26/2018 End Date: 03/30/2018
Form and Pour Foundation Walls and Footings for Building A		X		Start Date: 03/26/2018 End Date: 03/30/2018
Form and Pour South West Mat Slab for Building B		X		Start Date: 03/26/2018 End Date: 03/30/2018
Install Conduit for South East Transformer		X		Start Date: 03/26/2018 End Date: 03/30/2018

FOURTH WEEK: Week of 04-02-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Foundation Excavation for Building A			X	Start Date: 04/02/2018 End Date: 04/06/2018
Form and Pour Foundation Walls and Footings for Building A		X		Start Date: 04/02/2018 End Date: 04/06/2018
Storm Utility Work in Building C Courtyard			X	Start Date: 04/02/2018 End Date: 04/06/2018
Form and Pour South West Mat Slab for Building B		X		Start Date: 03/26/2018 End Date: 03/30/2018