

Communication Document IPA - 4 Week Lookahead



GREEN: Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

YELLOW: Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

RED: Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

CURRENT WEEK: Week of 03-05-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
Delivery of remaining underground pipe/structures.		X		Start Date: 03/07/2018 End Date: 03/09/2018
Installation of deep storm on North Side of Site.			X	Start Date: 03/05/2018 End Date: 03/09/2018
Installation of Sanitary on South Side of Site.			X	Start Date: 03/05/2018 End Date: 03/09/2018
Excavate for Footings			X	Start Date: 03/05/2018 End Date: 03/06/2018
Form and Pour Footings and Foundation Walls for Building B		X		Start Date: 03/07/2018 End Date: 03/09/2018
MEP Underground Installation		X		Start Date: 03/07/2018 End Date: 03/09/2018
Ongoing Backfill Operations			X	Start Date: 03/07/2018 End Date: 03/09/2018

SECOND WEEK: Week of 03-12-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Install Deep Storm on North Side of Site			X	Start Date: 03/12/2018 End Date: 03/16/2018
Install Sanitary on South Side of Site			X	Start Date: 03/12/2018 End Date: 03/16/2018
Form and Pour Footings and Foundation Walls for Building B		X		Start Date: 03/12/2018 End Date: 03/16/2018
MEP Underground Installation		X		Start Date: 03/12/2018 End Date: 03/16/2018
Ongoing Backfill Operations			X	Start Date: 03/12/2018 End Date: 03/16/2018
Mat Slab Excavation for Building A			X	Start Date: 03/14/2018 End Date: 03/14/2018
Pour Mat Slab for Building A		X		Start Date: 03/16/2018 End Date: 03/16/2018

THIRD WEEK: Week of 03-19-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Install Deep Storm on North Side of Site			X	Start Date: 03/19/2018 End Date: 03/20/2018
MEP Underground Installation			X	Start Date: 03/19/2018 End Date: 03/23/2018

Communication Document IPA - 4 Week Lookahead



Form and Pour Footings and Foundation Walls for Building B		X		Start Date: 03/19/2018 End Date: 03/23/2018
Ongoing Backfill Operations		X		Start Date: 03/20/2018 End Date: 03/23/2018
Foundation Excavation for Building A			X	Start Date: 03/19/2018 End Date: 03/21/2018
Form and Pour Foundation Footings Building A		X		Start Date: 03/21/2018 End Date: 03/23/2018

FOURTH WEEK: Week of 03-26-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Foundation Excavation for Building A			X	Start Date: 03/26/2018 End Date: 03/30/2018
Form and Pour Foundation Walls and Footings for Building A		X		Start Date: 03/26/2018 End Date: 03/30/2018