

# Communication Document IPA - 4 Week Lookahead



**GREEN:** Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)  
**YELLOW:** Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)  
**RED:** Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

## CURRENT WEEK: Week of 05-14-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
MEP Underground Installation		X		Start Date: 05/14/2018 End Date: 05/18/2018
Form/Pour/Strip Building C Foundations		X		Start Date: 05/14/2018 End Date: 05/18/2018
Form/Pour/Strip Building A Foundations/Piers		X		Start Date: 05/14/2018 End Date: 05/16/2018
Install Storm System on West Side of Site			X	Start Date: 05/14/2018 End Date: 05/18/2018
Form/Pour/Strip Building B Slab on Grade Sequence 1		X		Start Date: 05/18/2018 End Date: 05/18/2018
Building A and B Stair Tower Masonry		X		Start Date: 05/14/2018 End Date: 05/18/2018
Stormtech Basin Installation			X	Start Date: 05/14/2018 End Date: 05/18/2018
Building B Sub-Grade Compaction			X	Start Date: 05/14/2018 End Date: 05/16/2018
Install Conduits for Southwest Transformer			X	Start Date: 05/15/2018 End Date: 05/18/2018

## SECOND WEEK: Week of 05-21-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Form Pour Strip Building C Foundations		X		Start Date: 05/21/2018 End Date: 05/25/2018
Building B Stair Tower Masonry		X		Start Date: 05/21/2018 End Date: 05/25/2018
MEP Underground Installation		X		Start Date: 05/21/2018 End Date: 05/25/2018
Form/Pour/Strip Building B Slab on Grade Sequence 2		X		Start Date: 05/21/2018 End Date: 05/21/2018

Communication Document IPA - 4 Week Lookahead



THIRD WEEK: Week of 05-28-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Mobilize Framing Contractor and IGO Cranes		X		Start Date: 05/29/2018 End Date: 06/01/2018
Buildings A and B Stair Tower Masonry		X		Start Date: 05/29/2018 End Date: 06/01/2018
MEP Underground Installation		X		Start Date: 05/29/2018 End Date: 06/01/2018
Building A Slab on Grade Sequence 1 Prep Work		X		Start Date: 05/29/2018 End Date: 06/01/2018

FOURTH WEEK: Week of 06-04-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Form Pour Strip Building A Slab on Grade Sequence 1		X		Start Date: 06/04/2018 End Date: 06/08/2018
Layout for Building B Framing		X		Start Date: 06/04/2018 End Date: 06/08/2018
MEP Underground Installation		X		Start Date: 06/04/2018 End Date: 06/08/2018