

Communication Document IPA - 4 Week Lookahead



GREEN: Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

YELLOW: Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

RED: Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

CURRENT WEEK: Week of 06-04-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
MEP Underground Installation		X		Start Date: 06/04/2018 End Date: 06/08/2018
Form/Pour/Strip Building C Foundations		X		Start Date: 06/04/2018 End Date: 06/08/2018
Form/Pour/Strip Building A Foundations/Piers		X		Start Date: 06/04/2018 End Date: 06/08/2018
Backfill Foundations			X	Start Date: 06/04/2018 End Date: 06/08/2018
Pour Building B SOG		X		Start Date: 06/04/2018 End Date: 06/08/2018
Building A and B Stair Tower Masonry		X		Start Date: 06/04/2018 End Date: 06/08/2018
Building B First Floor Framing		X		Start Date: 06/05/2018 End Date: 06/08/2018

SECOND WEEK: Week of 06-11-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Backfill Foundations		X		Start Date: 06/11/2018 End Date: 06/15/2018
Installation of West Utilities			X	Start Date: 06/11/2018 End Date: 06/15/2018
Building B First Floor Framing		X		Start Date: 06/11/2018 End Date: 06/15/2018
MEP Underground		X		Start Date: 06/11/2018 End Date: 06/15/2018
Form/Pour/Strip Building C Foundations		X		Start Date: 06/11/2018 End Date: 06/15/2018

Communication Document IPA - 4 Week Lookahead



THIRD WEEK: Week of 06-18-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Backfill Foundations			X	Start Date: 06/18/2018 End Date: 06/22/2018
Installation of West Site Utilities			X	Start Date: 06/18/2018 End Date: 06/22/2018
MEP Underground Installation		X		Start Date: 06/18/2018 End Date: 06/22/2018
Building B Level 2 Framing		X		Start Date: 06/18/2018 End Date: 06/22/2018

FOURTH WEEK: Week of 06-25-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
MEP Underground Installation		X		Start Date: 06/25/2018 End Date: 06/29/2018
Building A SOG Sequence 1		X		Start Date: 06/25/2018 End Date: 06/29/2018
Building B Level 2 Framing		X		Start Date: 06/25/2018 End Date: 06/29/2018