

Communication Document IPA - 4 Week Lookahead



GREEN: Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

YELLOW: Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

RED: Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

CURRENT WEEK: Week of 04-30-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
Re-Work of North Storm Line			X	Start Date: 04/30/2018 End Date: 04/30/2018
Existing Transformer Pad Demolition			X	Start Date: 05/03/2018 End Date: 05/04/2018
MEP Underground Installation		X		Start Date: 04/30/2018 End Date: 05/04/2018
Install Conduits for Southwest Transformer			X	Start Date: 04/30/2018 End Date: 05/02/2018
Building A Form/Pour/Strip Foundations		X		Start Date: 04/30/2018 End Date: 05/04/2018
Building C Form/Pour/Strip Foundations		X		Start Date: 04/30/2018 End Date: 05/04/2018
Building B Stairwell Masonry		X		Start Date: 04/30/2018 End Date: 05/04/2018

SECOND WEEK: Week of 05-07-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
MEP Underground Installation		X		Start Date: 05/07/2018 End Date: 05/11/2018
Form/Pour/Strip Building C Foundations		X		Start Date: 05/07/2018 End Date: 05/11/2018
Install Storm System on West Side			X	Start Date: 05/07/2018 End Date: 05/11/2018
Building A and B Stair Tower Masonry		X		Start Date: 05/07/2018 End Date: 05/11/2018
Stormtech Basin Installation			X	Start Date: 05/07/2018 End Date: 05/11/2018
Building B Foundation Backfill and Compaction			X	Start Date: 05/08/2018 End Date: 05/10/2018
Electrical Underground Feeder Installation for Transformer			X	Start Date: 05/07/2018 End Date: 05/11/2018

Communication Document IPA - 4 Week Lookahead



THIRD WEEK: Week of 05-14-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Form Pour Strip Building C Foundations		X		Start Date: 05/14/2018 End Date: 05/18/2018
Buildings A and B Stair Tower Masonry		X		Start Date: 05/14/2018 End Date: 05/18/2018
MEP Underground Installation		X		Start Date: 05/14/2018 End Date: 05/18/2018

FOURTH WEEK: Week of 05-21-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Building B Slab on Grade		X		Start Date: 05/21/2018 End Date: 05/25/2018
Form Pour Strip Building C Foundations		X		Start Date: 05/21/2018 End Date: 05/25/2018
Buildings A and B Stair Tower Masonry		X		Start Date: 05/21/2018 End Date: 05/25/2018
MEP Underground Installation		X		Start Date: 05/21/2018 End Date: 05/25/2018