

Communication Document IPA - 4 Week Lookahead



GREEN: Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

YELLOW: Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

RED: Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

CURRENT WEEK: Week of 03-26-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Excavate and Install Area B/C Storm Basin			X	Start Date: 03/26/2018 End Date: 03/28/2018
Install Deep Storm Beneath B/C Basin			X	Start Date: 03/29/2018 End Date: 03/30/2018
Excavate for Building B Foundation Walls and Footings			X	Start Date: 03/26/2018 End Date: 03/30/2018
Form and Pour Building B Foundation Walls and Footings		X		Start Date: 03/26/2018 End Date: 03/30/2018
MEP Underground Installation		X		Start Date: 03/26/2018 End Date: 03/30/2018
Excavate for Building A Foundation Walls and Footings			X	Start Date: 03/27/2018 End Date: 03/30/2018
Form and Pour Building A Foundation Walls and Footings		X		Start Date: 03/27/2018 End Date: 03/28/2018
Backfill for Building A Foundations			X	Start Date: 03/28/2018 End Date: 03/29/2018
Mobilize Mason Trailers and Silos		X		Start Date: 03/29/2018 End Date: 03/30/2018

SECOND WEEK: Week of 04-02-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Excavate and Install Area B/C Storm Basin			X	Start Date: 04/05/2018 End Date: 04/06/2018
Install Deep Storm Beneath B/C Basin			X	Start Date: 04/02/2018 End Date: 04/02/2018
Excavate for Building B Foundation Walls and Footings			X	Start Date: 04/06/2018 End Date: 04/06/2018
Form and Pour Building B Foundation Walls and Footings		X		Start Date: 04/02/2018 End Date: 04/06/2018
MEP Underground Installation		X		Start Date: 04/02/2018 End Date: 04/06/2018
Excavate for Building A Foundation Walls and Footings			X	Start Date: 04/02/2018 End Date: 04/03/2018
Form and Pour Building A Foundation Walls and Footings		X		Start Date: 04/02/2018 End Date: 04/06/2018
Install Conduit for Southwest Transformer			X	Start Date: 04/03/2018 End Date: 04/04/2018
Building B Masonry Stair Tower		X		Start Date: 04/02/2018 End Date: 04/06/2018

Communication Document IPA - 4 Week Lookahead



THIRD WEEK: Week of 04-09-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Excavate and Install Area B/C Storm Basin			X	Start Date: 04/09/2018 End Date: 04/10/2018
Install Deep Storm Beneath B/C Basin			X	Start Date: 04/09/2018 End Date: 04/10/2018
Excavate for Building B Foundation Walls and Footings			X	Start Date: 04/09/2018 End Date: 04/09/2018
Form and Pour Building B Foundation Walls and Footings		X		Start Date: 04/09/2018 End Date: 04/13/2018
Building B Foundation Backfill			X	Start Date: 04/11/2018 End Date: 04/12/2018
MEP Underground Installation		X		Start Date: 04/09/2018 End Date: 04/13/2018
Building B Slab On Grade Final Grading			X	Start Date: 04/11/2018 End Date: 04/13/2018
Form and Pour Building A Foundation Walls and Footings		X		Start Date: 04/09/2018 End Date: 04/09/2018
Building B Masonry Stair Tower		X		Start Date: 04/09/2018 End Date: 04/13/2018

FOURTH WEEK: Week of 04-16-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Backfill Building B West Foundation			X	Start Date: 04/16/2018 End Date: 04/20/2018
Install and Encase Conduit for Southeast Transformer		X		Start Date: 04/16/2018 End Date: 04/20/2018
Building C Foundation Excavation			X	Start Date: 04/16/2018 End Date: 04/20/2018
Form and Pour Building C Foundations		X		Start Date: 04/16/2018 End Date: 04/20/2018
Form and Pour Building A Foundations		X		Start Date: 04/16/2018 End Date: 04/20/2018