

# Communication Document IPA - 4 Week Lookahead



**GREEN:** Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

**YELLOW:** Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

**RED:** Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

## CURRENT WEEK: Week of 08-20-2018

| Construction Activity Description                     | Vibration and/or Noise:<br>(Use "X" Under Appropriate Color;<br>see Color Definitions Below) |   |   | Dates (beginning and end) When<br>Construction Activity Will Occur |
|---|--|---|---|--|
|   |  |   |   |  |
| AB Basin Install                                      |  |   | X | Start Date: 08/20/2018<br>End Date: 08/24/2018                     |
| Building A Structural Steel Detail                    |  | X |   | Start Date: 08/20/2018<br>End Date: 08/24/2018                     |
| Building A SOMD Pour                                  |  |   | X | Start Date: 08/20/2018<br>End Date: 08/24/2018                     |
| Building A Nelson Stud Installation                   |  | X |   | Start Date: 08/20/2018<br>End Date: 08/24/2018                     |
| Building B Tyvek/Window Blocking/ Window Installation |  | X |   | Start Date: 08/20/2018<br>End Date: 08/24/2018                     |
| Building B MEP Rough – Ins                            |  | X |   | Start Date: 08/20/2018<br>End Date: 08/24/2018                     |
| Building B Stair Install                              |  | X |   | Start Date: 08/20/2018<br>End Date: 08/24/2018                     |
| Building B Roof Install                               |  | X |   | Start Date: 08/20/2018<br>End Date: 08/24/2018                     |
| Building C Level 2 Framing                            |  | X |   | Start Date: 08/20/2018<br>End Date: 08/24/2018                     |

## SECOND WEEK: Week of 08-27-2018

| Construction Activity Description                     | Vibration and/or Noise:<br>(Use "X" Under Appropriate Color;<br>see Color Definitions) |   |   | Dates (beginning and end) When<br>Construction Activity Will Occur |
|---|--|---|---|--|
|   |  |   |   |  |
| A-B Basin Installation                                |  |   | X | Start Date: 08/27/2018<br>End Date: 08/31/2018                     |
| Install West Site Utilities                           |  |   | X | Start Date: 08/27/2018<br>End Date: 08/31/2018                     |
| Building A Framing                                    |  | X |   | Start Date: 08/27/2018<br>End Date: 08/31/2018                     |
| Building B Tyvek/Window Blocking/ Window Installation |  | X |   | Start Date: 08/27/2018<br>End Date: 08/31/2018                     |
| Building B Brick Veneer                               |  | X |   | Start Date: 08/27/2018<br>End Date: 08/31/2018                     |
| Building B Metal Panel Install                        |  | X |   | Start Date: 08/27/2018<br>End Date: 08/31/2018                     |
| Building B MEP Rough – Ins                            |  | X |   | Start Date: 08/27/2018<br>End Date: 08/31/2018                     |
| Building C Level 1 and 2 Framing                      |  | X |   | Start Date: 08/27/2018<br>End Date: 08/31/2018                     |

## THIRD WEEK: Week of 09-03-2018

| Construction Activity Description | Vibration and/or Noise:<br>(Use "X" Under Appropriate Color;<br>see Color Definitions) |  |  | Dates (beginning and end) When<br>Construction Activity Will Occur |
|-----------------------------------|--|--|--|--|
|-----------------------------------|--|--|--|--|

Communication Document IPA - 4 Week Lookahead



| Building A Level 2 Framing                            |  | X |  | Start Date: 09/03/2018<br>End Date: 09/07/2018 |
|---|--|---|--|--|
| Building B Tyvek/Window Blocking/ Window Installation |  | X |  | Start Date: 09/03/2018<br>End Date: 09/07/2018 |
| Building B Brick Veneer                               |  | X |  | Start Date: 09/03/2018<br>End Date: 09/07/2018 |
| Building B Metal Panel Install                        |  | X |  | Start Date: 09/03/2018<br>End Date: 09/07/2018 |
| Building B MEP Install                                |  | X |  | Start Date: 09/03/2018<br>End Date: 09/07/2018 |
| Building B MEP Rough Ins                              |  | X |  | Start Date: 09/03/2018<br>End Date: 09/07/2018 |
| Building C Level 2 Framing                            |  | X |  | Start Date: 09/03/2018<br>End Date: 09/07/2018 |
| Building C Level 3 Framing                            |  | X |  | Start Date: 09/03/2018<br>End Date: 09/07/2018 |

**FOURTH WEEK:** Week of 09-10-2018

| Construction Activity Description                     | Vibration and/or Noise:<br>(Use "X" Under Appropriate Color;<br>see Color Definitions) |   |  | Dates (beginning and end) When<br>Construction Activity Will Occur |
|---|--|---|--|--|
|   |  |   |  |  |
| Building A Level 2 Framing                            |  | X |  | Start Date: 09/10/2018<br>End Date: 09/14/2018                     |
| Building A Level 3 Framing                            |  | X |  | Start Date: 09/10/2018<br>End Date: 09/14/2018                     |
| Building B Metal Panel Install                        |  | X |  | Start Date: 09/10/2018<br>End Date: 09/14/2018                     |
| Building B Brick Install                              |  | X |  | Start Date: 09/10/2018<br>End Date: 09/14/2018                     |
| Building B Tyvek/Window Blocking/ Window Installation |  | X |  | Start Date: 09/10/2018<br>End Date: 09/14/2018                     |
| Building B MEP Install                                |  | X |  | Start Date: 09/10/2018<br>End Date: 09/14/2018                     |
| Building C Level 2 Framing                            |  | X |  | Start Date: 09/10/2018<br>End Date: 09/14/2018                     |
| Building C Level 3 Framing                            |  | X |  | Start Date: 09/10/2018<br>End Date: 09/14/2018                     |
| Building C MEP Install                                |  | X |  | Start Date: 09/10/2018<br>End Date: 09/14/2018                     |