

# Communication Document IPA - 4 Week Lookahead



**GREEN:** Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

**YELLOW:** Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

**RED:** Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

## CURRENT WEEK: Week of 07-09-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Installation of Conduits to Transformer Pads		X		Start Date: 07/09/2018 End Date: 07/10/2018
Backfill Foundations and SOG			X	Start Date: 07/09/2018 End Date: 07/13/2018
Building A Elevator Tower Masonry		X		Start Date: 07/09/2018 End Date: 07/13/2018
Building B Level 2 Framing		X		Start Date: 07/09/2018 End Date: 07/13/2018
Building A Stair Tower Masonry		X		Start Date: 07/09/2018 End Date: 07/11/2018
Building C Stair Tower Masonry		X		Start Date: 07/12/2018 End Date: 07/14/2018
Building C Foundations		X		Start Date: 07/09/2018 End Date: 07/09/2018

## SECOND WEEK: Week of 07-16-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Finalize Storm Line for Building C			X	Start Date: 07/16/2018 End Date: 07/20/2018
Building B Third Floor Framing		X		Start Date: 07/16/2018 End Date: 07/20/2018
Building B Level 1 MEP Rough-in		X		Start Date: 07/16/2018 End Date: 07/20/2018
Building C Stair Tower Masonry		X		Start Date: 07/16/2018 End Date: 07/20/2018
Building A Structural Steel Delivery/Install		X		Start Date: 07/16/2018 End Date: 07/20/2018
Building C North West Foundations		X		Start Date: 07/16/2018 End Date: 07/19/2018

**THIRD WEEK:** Week of 07-23-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Building B Level 1 MEP Rough-in		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building B Level 3 Framing		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building A Structural Steel Install		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building A Steel Erection		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building C Stair/Elevator Tower Masonry		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building C Final Slab On Grade Pour		X		Start Date: 07/27/2018 End Date: 07/27/2018
Building C Framing		X		Start Date: 07/23/2018 End Date: 07/27/2018

**FOURTH WEEK:** Week of 07-30-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Building B Fourth Floor Framing		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building A Steel Erection		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building C Stair/Elevator Masonry		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building C Framing		X		Start Date: 07/30/2018 End Date: 08/03/2018