

Communication Document IPA - 4 Week Lookahead



GREEN: Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

YELLOW: Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

RED: Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

CURRENT WEEK: Week of 10-22-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
AB Basin and Shallow Storm Installation			X	Start Date: 10/22/2018 End Date: 10/26/2018
West Utilities Installation		X		Start Date: 10/22/2018 End Date: 10/26/2018
Building A level 3 Framing		X		Start Date: 10/22/2018 End Date: 10/26/2018
Building A Cold Form Metal Framing Installation		X		Start Date: 10/22/2018 End Date: 10/26/2018
Building B Level 1 Drywall Installation		X		Start Date: 10/22/2018 End Date: 10/26/2018
Building B Façade Installation		X		Start Date: 10/15/2018 End Date: 10/19/2018
Building C Roof Sheathing Installation		X		Start Date: 10/22/2018 End Date: 10/26/2018
Building C SW Level 4 Framing		X		Start Date: 10/26/2018 End Date: 10/26/2018
Building C MEP Roughs -ins		X		Start Date: 10/22/2018 End Date: 10/26/2018
Building C Finalize 10" Storm Installation		X		Start Date: 10/25/2018 End Date: 10/25/2018

SECOND WEEK: Week of 10-29-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Vectren Gas Line Installation			X	Start Date: 10/29/2018 End Date: 10/31/2018
Building A Cold Form Metal Framing Installation		X		Start Date: 10/29/2018 End Date: 11/02/2018
Building A Level 4 Framing		X		Start Date: 10/29/2018 End Date: 11/02/2018
Building B Level 1 Drywall Installation		X		Start Date: 10/29/2018 End Date: 11/02/2018
Building B Brick Veneer Installation		X		Start Date: 10/29/2018 End Date: 11/02/2018
Building C East Level 4 Framing		X		Start Date: 10/29/2018 End Date: 10/31/2018
Building C Roof Installation		X		Start Date: 10/29/2018 End Date: 11/02/2018
Building C MEP Roughs -ins		X		Start Date: 10/29/2018 End Date: 11/02/2018

Communication Document IPA - 4 Week Lookahead



THIRD WEEK: Week of 11-05-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Building B Level 1 Drywall			X	Start Date: 11/05/2018 End Date: 11/09/2018
Building B Level 4 Drywall		X		Start Date: 11/05/2018 End Date: 11/09/2018
Building B Sequence 2 and 5 Brick Veneer		X		Start Date: 11/05/2018 End Date: 11/09/2018
Building A Level 4 Wall Panels		X		Start Date: 11/05/2018 End Date: 11/09/2018
Building A Roof Trusses		X		Start Date: 11/05/2018 End Date: 11/09/2018
Building C TPO Roof Installation		X		Start Date: 11/05/2018 End Date: 11/09/2018
Building C MEP Rough-In		X		Start Date: 11/05/2018 End Date: 11/09/2018
Backfill/Compact/Pour Building C Sequence 4 SOG			X	Start Date: 11/05/2018 End Date: 11/09/2018

FOURTH WEEK: Week of 11-12-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Building C Sequence 4 Framing		X		Start Date: 11/12/2018 End Date: 11/16/2018
Building B Brick Veneer Sequence 2 and 5		X		Start Date: 11/12/2018 End Date: 11/16/2018
Building A Roof Framing		X		Start Date: 11/12/2018 End Date: 11/16/2018
Building C Roof Installation		X		Start Date: 11/12/2018 End Date: 11/16/2018
Building C MEP Rough-In		X		Start Date: 11/12/2018 End Date: 11/16/2018