

Communication Document IPA - 4 Week Lookahead



GREEN: Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

YELLOW: Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

RED: Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

CURRENT WEEK: Week of 07-16-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
Finalize Storm Line for Building C			X	Start Date: 07/16/2018 End Date: 07/20/2018
Building B Third Floor Framing		X		Start Date: 07/16/2018 End Date: 07/20/2018
Building B Level 1 MEP Rough-in		X		Start Date: 07/16/2018 End Date: 07/20/2018
Building C Stair Tower Masonry		X		Start Date: 07/16/2018 End Date: 07/20/2018
Structural Steel Installation		X		Start Date: 07/16/2018 End Date: 07/20/2018
Building C North West Foundations		X		Start Date: 07/16/2018 End Date: 07/19/2018

SECOND WEEK: Week of 07-23-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Building B Level 1 MEP Rough-in		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building B Level 3 Framing		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building B Stair Masonry		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building A Structural Steel Install		X		Start Date: 07/23/2018 End Date: 07/27/2018
Structural Steel Installation		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building C Stair/Elevator Tower Masonry		X		Start Date: 07/23/2018 End Date: 07/27/2018
Building C Final Slab On Grade Pour		X		Start Date: 07/27/2018 End Date: 07/27/2018
Building C Framing		X		Start Date: 07/23/2018 End Date: 07/27/2018

THIRD WEEK: Week of 07-30-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Building B Fourth Floor Framing		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building B Stair Masonry		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building B Level 2 MEP Rough-In		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building B Roof Trusses		X		Start Date: 07/03/2018 End Date: 08/04/2018
Building A Steel Erection		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building C Stair/Elevator Masonry		X		Start Date: 07/30/2018 End Date: 08/03/2018
Building C First Floor Framing		X		Start Date: 07/30/2018 End Date: 08/03/2018
Structural Steel Installation		X		Start Date: 07/30/2018 End Date: 08/03/2018

FOURTH WEEK: Week of 08-06-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
	Green	Yellow	Red	
Building B Brick Veneer Sequence 1		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building B Roof Installation		X		Start Date: 08/06/2018 End Date: 08/10/2018
A-B Basin Installation			X	Start Date: 08/06/2018 End Date: 08/10/2018
Structural Steel Installation		X		Start Date: 08/06/2018 End Date: 08/10/2018
Building C Wood Framing		X		Start Date: 08/06/2018 End Date: 08/10/2018