

# Communication Document IPA - 4 Week Lookahead



**GREEN:** Indicates vibrations/noise that would be expected day-to-day on a construction site such as movement of delivery truck and construction equipment, etc.)

**YELLOW:** Indicates vibration/noise that would be generated by surface grading, excavation for utilities or foundations, frequent deliveries or waste removal by trucks, etc.)

**RED:** Indicates vibration/noise that would be generated by activities that include deep excavations, installation of sheeting, piles or caissons.

## CURRENT WEEK: Week of 02-26-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions Below)			Dates (beginning and end) When Construction Activity Will Occur
Demo Aqua-Swirl/pipe along bike path on Southside.			X	Start Date: 02/26/2018 End Date: 02/28/2018
Excavate for Footings			X	Start Date: 02/26/2018 End Date: 02/27/2018
Form and Pour Building B Footings		X		Start Date: 02/26/2018 End Date: 02/28/2018
Form and Pour Building B Foundation Walls		X		Start Date: 02/26/2018 End Date: 03/02/2018
Foundation Wall Sleeve Installation		X		Start Date: 02/26/2018 End Date: 03/02/2018
Electrical Underground Feeder Installation			X	Start Date: 02/28/2018 End Date: 03/01/2018

## SECOND WEEK: Week of 03-05-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Install Deep Storm on North Side of Site			X	Start Date: 03/05/2018 End Date: 03/09/2018
Install Sanitary on South Side of Site			X	Start Date: 03/05/2018 End Date: 03/09/2018
Excavate for Footings			X	Start Date: 03/05/2018 End Date: 03/06/2018
Form and Pour Footings for Building B		X		Start Date: 03/05/2018 End Date: 03/05/2018
Form and Pour Foundation Walls for Building B		X		Start Date: 03/05/2018 End Date: 03/09/2018

## THIRD WEEK: Week of 03-12-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Install Deep Storm on North Side of Site			X	Start Date: 03/12/2018 End Date: 03/16/2018
Install Sanitary on South Side of Site			X	Start Date: 03/12/2018 End Date: 03/16/2018
Form and Pour Footings for Building B		X		Start Date: 03/12/2018 End Date: 03/15/2018
Form and Pour Foundation Walls for Building B		X		Start Date: 03/12/2018 End Date: 03/16/2018

**FOURTH WEEK:** Week of 03-19-2018

Construction Activity Description	Vibration and/or Noise: (Use "X" Under Appropriate Color; see Color Definitions)			Dates (beginning and end) When Construction Activity Will Occur
Install Deep Storm on North Side of Site			X	Start Date: 03/19/2018 End Date: 03/23/2018
Install Sanitary on South Side of Site			X	Start Date: 03/19/2018 End Date: 03/23/2018
Form and Pour Building A Foundations		X		Start Date: 03/19/2018 End Date: 03/23/2018